



KARIN KOMERC MD DOO

Br. 01/240016996

Dana 27.05.2024.

Novi Sad

KARIN KOMERC MD DOO

Novosadski put 128, 21000 Novi Sad, Srbija

+381 21 823 800 | office@karinmd.com

PIB: 103726184 | MB: 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	Karin Komerc MD doo	Novosadski put 128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

4. Privremena situacija 978-829-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor:

Naš broj: 01/220002231 od 03.02.2022

Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

Aneks br.10

Naš broj: 01/230027811 od 18.07.2023

Br. Naručioca: 2022-ERGS-XSTL-ZY-002-10 od 18.07.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	511.085,04 USD	0,00	511.085,04 USD
Izvedeno ukupno:	436.317,37 USD	0,00 USD	436.317,37 USD
Izvedeno u prethodnim:	430.867,37 USD	0,00 USD	430.867,37 USD
Izvedeno u ovoj:	5.450,00 USD	0,00 USD	5.450,00 USD
Izvedeno ukupno po stopi 0%:	436.317,37 USD	0,00 USD	436.317,37 USD
Izvedeno u prethodnim po stopi 0%:	430.867,37 USD	0,00 USD	430.867,37 USD
Izvedeno u ovoj po stopi 0%:	5.450,00 USD	0,00 USD	5.450,00 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	21.815,87 USD	0,00 USD	21.815,87 USD
ZADRZAVANJE po prethodnim -5,00%	21.543,37 USD	0,00 USD	21.543,37 USD
ZADRZAVANJE po ovoj -5,00%	272,50 USD	0,00 USD	272,50 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	5.177,50 USD	0,00 USD	5.177,50 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:



Engineer / Inženjer:

Contractor's Engineer, Supervisor:

Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:



Date:
Datum:

2024.5.30

Napomena: Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Dodatni radovi po Aneksu br.10 - Additional works according to Annex No. 10

The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja lomljenim kamenom, BOQ br.2/1.1.8.3.3)

A

A1	Animal passage at km 181+950 / Prolaz životinja na km 181+950	kompl	62.130,83	1,00	62.130,83	0,00	0,00	0,90	55.917,75	
----	---	-------	-----------	------	-----------	------	------	------	-----------	--

The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni

62.130,83

0,00

55.917,75

B

The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a

B1	Works on the architecture of the ETP building / Radovi na arhitekturi zgrade ETP	kompl	54.029,52	1,00	54.029,52	0,00	0,00	0,31	16.749,15	
----	--	-------	-----------	------	-----------	------	------	------	-----------	--

The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a - ukupno

54.029,52

0,00

16.749,15

C

The additional works of Hydrotechnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a

C1	Works on hydrotechnical installations of the ETP building / Radovi na hidrotehničkim instalacijama zgrade ETP	kompl	31.274,23	1,00	31.274,23	0,00	0,00	0,00	0,00	
----	---	-------	-----------	------	-----------	------	------	------	------	--

The additional works of Hydrotechnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a - ukupno

31.274,23

0,00

0,00

D

The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629

D1	Displacement of the gas pipeline due to the construction of a concrete channel and the reconstruction of the street Sencanski put / Pomeranje gasovoda zbog izgradnje betonskog kanala i rekonstrukcije ulice Sencanski put	kompl	197.574,51	1,00	197.574,51	0,00	0,00	1,00	197.574,51	
D2	Part-1 Gas Pipe Diameter-250mm / Dio-1 Prečnik gasne cevi-250mm	kompl	36.543,30	1,00	36.543,30	0,00	0,00	1,00	36.543,30	
D3	Part-1 Gas Pipe Diameter-250mm / Dio-1 Prečnik gasne cevi-250mm	kompl	44.051,80	1,00	44.051,80	0,00	0,00	1,00	44.051,80	
D4	Civil works for fi 400 / Građevinski radovi za fi 400	kompl	2.687,00	1,00	2.687,00	0,00	0,00	1,00	2.687,00	
D5	Civil works for canal / Građevinski radovi za kanal	kompl	12.421,00	1,00	12.421,00	0,00	0,00	1,00	12.421,00	

The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629 - ukupno

293.277,61

0,00

293.277,61

E

The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta

E1	The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta	kompl	64.922,85	1,00	64.922,85	0,00	0,00	1,00	64.922,85	
----	--	-------	-----------	------	-----------	------	------	------	-----------	--

The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene

64.922,85

0,00

64.922,85

F

The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
F1	Removal and restoration of Km 182+000 culvert retaining wall / Uklanjanje i sanacija potpornog zida propusta Km182+000	kompl	5.450,00	1,00	5.450,00	1,00	5.450,00	1,00	5.450,00	
The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000 - ukupno					5.450,00		5.450,00		5.450,00	
Ukupno :					511.085,04		5.450,00		436.317,37	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-829-2023-1	Dodatni radovi po Aneksu br.10 - Additional works according to Annex No. 10	5.450,00	436.317,37
A	The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja lomljenim kamenom, BOQ br.2/1.1.8.3.3)		55.917,75
B	The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a		16.749,15
C	The additional works of Hydrotehcnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a		
D	The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629		293.277,61
E	The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta		64.922,85
F	The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000	5.450,00	5.450,00
Ukupno:		5.450,00	436.317,37

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	21.815,87	0,00	21.815,87

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	5.450,00	0,00	5.450,00	436.317,37	0,00	436.317,37
Ukupno (USD):	5.450,00	0,00	5.450,00	436.317,37	0,00	436.317,37